

  			
ISBL - Destilación	Precio Contrato	Acumulado	Porcentaje
1 EDIFICIO NIVEL 2	170.010.580,00 ¢	170.010.580,00 ¢	100,0%
2 EDIFICIO NIVEL 3	171.085.140,00 ¢	27.079.272,00 ¢	15,8%
3 EDIFICIO NIVEL 4	5.162.500,00 ¢	0,00 ¢	0,0%
4 COLUMNAS DE MOSTO	22.253.900,00 ¢	7.701.500,00 ¢	34,6%
5 PAVIMENTO	426.988.779,45 ¢	242.641.972,09 ¢	56,8%
6 PILETAS DE CONTENCIÓN	41.321.600,00 ¢	0,00 ¢	0,0%
Avance Destilación	836.822.499,45 ¢	447.433.324,09 ¢	53,47%
ISBL - Molienda-Fermentación	Precio	Acumulado	Porcentaje
Avance Molienda-Fermentadores	3.162.745.507,55 ¢	1.864.480.137,55 ¢	58,95%
ISBL - Subproductos	Precio	Acumulado	Porcentaje
Avance Subproductos	812.212.356,00 ¢	794.781.926,00 ¢	97,85%
ISBL - Refrigeración	Precio	Acumulado	Porcentaje
Avance Refrigeración	978.169.834,00 ¢	973.405.834,00 ¢	99,51%
AVANCES TOTAL AL 31/08/2026	5.789.950.197,00 ¢	4.080.101.221,64 ¢	70,5%

PAGO ENTREGADO TOTAL AL 30/07/2026	3.130.000.000,00 ¢
CERTIFICADO JULIO 30/07/2026	3.287.894.063,45 ¢
SALDO A FAVOR DE ARC AL 30/07/2026	157.894.063,45 ¢
CERTIFICADO AGOSTO 31/08/2026	792.207.158,19 ¢
LIQUIDO PAGABLE AL 31/08/2026	792.207.158,19 ¢

  			
OSBL - GALPON DE INSUMOS Y MTTO.	Precio Contrato	Acumulado	Porcentaje
Avance Galpon de Insumos y Mtto.	564.354.535,00 ¢	531.509.035,00 ¢	94,18%
PAGO INICIAL	335.357.876,00 ¢		
CERTIFICADO JULIO 30/07/2026	154.065.451,50 ¢		
SALDO A FAVOR DE ALCOENERGY AL 30/07/2026	181.292.424,50 ¢		
CERTIFICADO AGOSTO 31/08/2026	377.443.583,50 ¢		
SALDO A FAVOR DE ARC 31/08/2026	196.151.159,00 ¢		
LIQUIDO PAGABLE AL 31/08/2026	196.151.159,00 ¢		


 Ing. Napoleon L. Fernando Daza Velasco
 GERENTE PROYECTO
 PLANTA DE ETANOL ALCOENERGY